

FIRESTOPPING PROJECT DETAILS

Project: Wharfedale Hospital

Main Contractor: BAM Construction

Firas URN: TE2451



Firestopping Package at Wharfedale Elective Care Hub for BAM Construction Agreed Scope of Works

- Sparta are to provide Fire Stopping works under the following scenarios (Anything not mentioned such as Profiled Deck Fillers and Beam Encasements are deemed to be excluded from Firestopping and likely carried out in line with the General Drylining Package scope):
 - o Penetrations Seals through Fire Rated Walls
 - Penetration Seals through Fire Rated Floors
 - Linear Seals between Blockwork and Steelwork and between Blockwork and Concrete (Not covered under Firas Accreditation but will be logged on Bolster)
 - Penetrations Seals through Acoustic Rated Walls (Not covered under Firas Accreditation but will be logged on Bolster)
 - Fire Barriers above Ceilings and penetrations of services through them (Installed to manufacturers details but not covered under Firas Accreditation – Penetrations will also be recorded on Bolster)
- The maximum fire rating required on the project is 60 minutes through walls and 60 minutes through floors.
- The project is a mixture of existing partitions, existing services, new partitions and new services all within a live hospital setting. The ratings mentioned above are to be achieved through tested solutions wherever possible. If there has to be a choice over Integrity Rating or Insulation Rating then Fire Integrity rating will be prioritised over Fire Insulation rating.
- It has been agreed that existing services through existing partitions won't be carried out by Sparta unless specifically instructed by BAM.
- Fire Barriers required above ceiling level will be installed to manufacturers recommendations and these will fall outside the scope of Sparta's 3rd Party Certification.
- If for some reason a service penetration can't be sealed to meet the Fire Rating required in line with a tested solution (i.e. no access or services not installed correctly or where we don't have enough information about the existing partition or service) then it has been agreed with BAM that we will install as close to a tested solution as possible and log appropriately on Bolster so that these can be easily identified and the information can then be passed on, at completion, to the client.
- Sparta's chosen product manufacturer is Rockwool, we will endeavour to carry out all works
 with Rockwool tested details, which on occasion will include using other manufacturers'
 products in conjunction with Rockwool, such as Ultra Universal Pipe Wrap or Mulcol
 Multicollar, both of which are supported by Rockwool in certain applications.
- As discussed previously we will be following the guidance in Approved Document B Volume 2, Section B3, Subsection 10. This states that the openings around pipes up to a certain diameter (Table given within this project pack) can have the opening sealed to the pipe as long as the opening around the pipe is kept as tight as possible, essentially:
 - Cast Iron / Copper / Steel pipes/conduits under 160mm Diameter will not require additional H&V insulation, where insulation is already installed by others and is Rockwool compliant this will be sealed around with Mastic, where the insulation cannot be identified a closing seal (such as Pipe Wrap Roll or HE Mastic will be installed to crush the insulation in the event of a fire).
 - Any other Material pipes under 40mm Diameter will not require H&V insulation (if Non-Combustible) nor will they require a closing device (if they are combustible).

They will just be sealed tight around the pipe. Where insulation is already installed by others and is Rockwool compliant (H&V Insulation) this will be sealed around, where the insulation cannot be proven to be Fire Resistant a closing seal (such as Pipe Wrap Roll or HE Mastic will be installed to crush the insulation in the event of a fire).

• Other Significant things to note:

- O Ducts through fire rated walls should already have dampers on them. Where a damper (such as the BSB & ActionAir DWFX-F) do not require any work other than the opening forming in the partition, this will not be recorded on Bolster and will fall outside of the Firas Accreditation. Where a damper requires a specific visit after the damper has been installed, to install an ablative Batt seal then these will be recorded through Bolster and will be installed under the Firas Accreditation. Where BAM have provided details, Sparta will include the Damper Types that will require works under this accreditation within this project pack.
- In the event there are any combustible pipes that have insulation on them, this
 insulation will be cut very locally to allow a fire collar or similar closure device to be
 installed.
- Where there are non-combustible and combustible pipes coming through the floor the Combustible pipes should be 200mm away from any other pipes (including other combustible pipes). Non-combustibles can be close to each other but not within 200mm of a combustible.
- Bends and knuckles/Joints should not be installed within 55mm of the face of the partition/floor that the Service is passing through in order for a closing device to be installed. There may be scope on this in some locations but always better to leave the space than not.
- Where Builderswork holes have been formed around Beams we are sealing these in accordance with recent rockwool test data that has been provided directly by Rockwool and isn't on their standard details pack just yet, this data has been included within our project pack. As with other seals Integrity rating is prioritised over insulation rating.

I	Revisions to t	his sco	pe will be	logged b	elow as t	he pro	iect p	rogresses

0

Scope read and understood by Sparta Management:

<u>Name</u>	<u>Position</u>	Signed
Mathew Bates	Director	
Andrei Bagrin	Site Manager	
Simon Jones	Director	



FIRESTOPPING PROJECT DETAILS

Vertical Details (Through Walls)

Matrix of Solutions - Thr	ough Walls - Where Pipes are	Lagged with H&V Insulation
---------------------------	------------------------------	----------------------------

	Matrix of Solutions - Through Walls - Where Pipes are Lagged with H&V Insulation								
	A	В	С	D					
	Dampers	Cable Trays & Baskets	Plastic Pipes and Conduits	Non Combustible Pipes and conduits (If Lagged this is assumed to be H&V Section)					
Non Fire Rated Walls	Seal up to Ducts that pass through NFR Walls the same as C & D	If through Letterbox then 2 layers of 50mm Ablative Batt fitted into formed opening and acoustic mastic both sides of wall; make sure both faces finish flush If no preformed opening exists then Ablative Batt Pattress fixed to the wall (with screws that penetrate by at least 12mm) and Intumescent Mastic Seal around service	* If Gap around opening is <10mm t * If Gap around is greater than 10mm then Ablative Batt Pattress fix Intumescent Mastic S * If through a letterbox opening then 2 layers of 50mm Ablative Batt fitt sure both face:	ed to the wall (with screws that penetrate by at least 12mm) and ieal around service ied into formed opening and acoustic mastic both sides of wall; make					
30-60 min FR Depending on Circumstance	TBC BY BAM	Through Letterbox opening: *2 layers of 50mm Ablative Batt fitted into letterboxed opening and acoustic Intumescent mastic to seal services. Cables to be put into bunches of <50mm diameter by M&E. Omm Seperation needed to Aperture or for Cables, Baskets or Trays. As per Detail RWSD-ACB-0101 Achieves 120min Integrity & 60min-90min Insulation (Cable Ladder achieves 90min Integrity only). Where there is no Letterbox opening: *Install an Ablative Batt Pattress each side (Cables to be bunched in 50mm bunches by M&E) Acoustic Intumescent Mastic seal to the services. As per detail RWSD-ACB-0201 Cables & Tray Achieve 120min Integrity & 60-90min Insulation Ladder Achieves 90min Integrity & 90min Insulation Other Options where openings cut neatly: Option 1 up to 60min Locations: *Bunched Cables (not on a tray) up to 100mm overall diameter, where cables are no bigger than 21mm dia. each (Holes must be cut tight or no larger than 10mm annular gap) RWA45 Insulation backing and then Intumescent Acoustic mastic seal, to a depth of 12.5mm, all the way round. As Detail RWSD-AIS-0110 Achieves 60min Integrity & 45min Insulation Option 2 up to 90min Locations (Double Boarded Walls): *Bunched Cables up to 50mm overall diameter (by M&E); Holes must be cut tight or no larger than 10mm annular gap then Intumescent Acoustic mastic seal, to a depth of 25mm, all the way round. If gap exceeds 10mm then multiple visits and backing insulation may be required (additional costs) As Detail RWSD-AIS-0220 Achieves 90min Integrity & 60min Insulation	Plastic pipes up to 40mm can be sealed tight to the wall to meet the requirements of Approved Doc B, Section B3, subsection 10 Through Letterbox opening: * PVC, HDPE & PP 32mm - 160mm Dia. (1.8mm - 14.6mm pipe wall thickness) - 2 layers of 50mm Ablative Batt with a Pipe collar installed to each side of the batt. As detail RWSD-COL-0002 Achieves 120min Integrity & 120min Insulation Maximum Aperture for this should be: 1,200mm x 730mm For cPVC Pipes see detail RWSD-HE-0051 (Max Aperture size 600mm x 400mm) Through Double Boarded Partitions: * Plastic Pipes 40mm - 160mm with <10mm annular gap - install collars providing there is 200mm separation between the next closest firestopped pipe. As Detail RWSD-COL-0001 Achieves 120min Integrity & 120min Insulation * Plastic Pipes 40mm - 160mm with >10mm annular gap or if there is <200mm separation to other service: use 50mm Ablative Batt as a pattress each side and install Firepro Collar. As Detail RWSD-COL-0003 Achieves 120min Integrity & 120min Insulation Maximum Aperture for this should be: 1,200mm x 730mm For cPVC Pipes see detail RWSD-HE-0054 * Plastic Pipes (Uncommon Installs): use Multicollar Slim Collars. In Accordance with their tested data HERE Achieves 120min Integrity & 120min Insulation These can also be installed to Batt within letterbox scenarios	Uninsulated Cast Iron, Copper & Steel Pipes up to 160mm can be sealed tight to the wall or Ablative Batt to meet the requirements of Approved Doc B, Section B3, subsection 10. Insulated Pipes Through Letterbox opening (Where Insulation installed by others is Rockwool H&V section): *Steel pipes to 168mm dia or Copper Pipes 42mm to 108mm diameter insulated with 25mm-40mm H&V Insulation by others - Install Double 50mm Ablative batt in the letterbox opening and then Seal around the H&V insulation with Intumescent Acoustic Sealant. As per detail RWSD-ACB-0101 Achieves 120min Integrity & 90min Insulation Rating Maximum Aperture for this should be: 2,600mm x 2,600mm for max 90min rating Insulated Pipes Through Single & Double Boarded Partitions (Where insulation installed by others is Rockwool H&V section): *Steel pipes to 168mm dia or Copper Pipes 42mm to 108mm diameter insulated with 25 - 40mm H&V Insulation by others - Install 50mm Ablative batt as a face fixed pattress and then seal around the H&V with a bead of Acoustic Intumescent sealant. This is needed to both sides of the partition. As per detail RWSD-ACB-0201 25mm H&V will achieve 90min Integrity & 30-60min Insulation Rating Maximum Aperture for this should be: 1,000mm x 1,000mm (Batt size 1,200mm x 1,200mm)					


Matrix of Solutions - Continu	ec
-------------------------------	----

	Matrix of Solutions - Continued
	Non Combustible Pipes and conduits (If Lagged this is assumed to not be H&V Section)
Non Fire Rated Walls	
30-60 min FR Depending on Circumstance	Uninsulated Cast Iron, Copper & Steel Pipes up to 160mm can be sealed tight to the wall or Ablative Batt to meet the requirements of Approved Doc B, Section B3, subsection 10. Insulated Pipes Through Letterbox opening (When insulation is not Rockwool H&V section): *Steel or Copper Pipes 42 - 108mm diameter insulated with 25 - 40mm Phenolic Insulation - Install Double 50mm Ablative batt in the letterbox opening and Install 2 layers of Pipe wrap roll around the insulation on each side of the partition so that the pipe wrap roll finishes flush with the outside of the ablative Batt. Then cover the pipe wrap roll with a bead of Acoustic Intumescent sealant all the way round. As per detail RWSD-PWR-0002 Achieves 120min Integrity & 60min Insulation Rating Maximum Aperture for this should be: 1,200mm x 730mm (If larger openings then may have to revert to using H&V Insulation detail (RWSD-ACB-0101) Insulated Pipes Through Single & Double Boarded Partitions (When insulation is not Rockwool H&V section): *Steel or Copper Pipes 42 - 108mm diameter insulated with 25 - 40mm Phenolic Insulation - Install 50mm Ablative batt as a face fixed pattress and Install 2 layers of Pipe wrap roll around the insulated pipe so that the pipe wrap roll finishes flush with the outside of the ablative Batt. Then cover the pipe wrap roll with a bead of Acoustic Intumescent sealant all the way round. This is needed to both sides of the partition. As per detail RWSD-PWR-0101 Achieves 120min Integrity & 60min Insulation Rating Maximum Aperture for this should be: 1,200mm x 730mm (If larger openings up to 1,200mm x 1200mm then may have to revert to using H&V Insulation detail (RWSD-ACB-0201)

Disclaimers

		Disclai	mers	
	Α	В	С	D
	Dampers (FD M9 & FD_C)	Cable Trays & Baskets	Plastic Pipes and Conduits	Non Combustible Pipes and conduits
30-60min Fire Rated Walls		If there are no other services going through the opening then the Maximum Aperture sizes will be as follows: Maximum Aperture size when cables going through 2 Ablative Batts within Letterbox opening in a min 100mm wide partition is: 2,600mm x 2,600mm for up to 90min Walls Maximum Aperture size when cables going through Face Fixed Ablative Batt to a min 100mm wide partition is: 1,000mm x 1,000mm (This is due to needing a 50mm overlap so batt total coverage will be 1,200mm x 1,200mm) If there are other services such as Non Combustible Pipes with Pipe Wrap Roll or combustible pipe with Insulated Fire Sleeve then the aperture size will be determined by the service that has the smallest maximum aperture size	Maximum Aperture size when using a Pipe Collar to seal a pipe going through an Ablative Batt pattress in a double boarded min 100mm wide partition is: 1,200mm x 730mm Sparta Advised that insulation won't be passing through any fire walls, where the insulation is installed onto the pipe close to the wall it may need to be removed by Sparta in order for us to install the closing device solution, such as Collar or Batt & Mastic: Bends and Joins should not be installed within 55mm of the	Maximum Aperture size when using H&V Insulation through 2 Ablative Batts within Letterbox opening in a min 100mm wide partition is: 2,600mm x 2,600mm for up to 90min Walls Maximum Aperture size when using H&V Insulation through Face Fixed Ablative Batt to a min 100mm wide partition is: 1,000mm x 1,000mm

	Disclaimers
	E
	Non Combustible Pipes and conduits
30-60min Fire Rated Walls	Maximum Aperture size when using Pipe Wrap Roll to seal an insulated pipe going through 2 Ablative Batts within Letterbox opening in a min 100mm wide partition is: 1,200mm x 730mm Maximum Aperture size when using Pipe Wrap Roll to seal an insulated pipe going through Face Fixed Ablative Batt to a min 100mm wide partition is: 1,200mm x 730mm Any Copper Pipes below 42mm need 100mm of spacing to nearest service or to aperture of an opening, this is true in Letterbox and also if its a pattress A masonry wall must have letterbox style opening for services as pattress fix gives insufficient ratings for copper pipes



ROCKWOOL Standard Detail:

Supporting Evidence: WF335645 / UL-EU-01208 / WF 411452 WF 406434 / WF 407899 / WF 411468 / WF 411453

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines with the aperture being fully framed and lined out. The wall construction should be a minimum thickness of

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

ROCKWOOL Rocklap H&V Pipe Section to be Installed in a continuous, 1000mm, locally sustained (L/S) length centrally through the Ablative Coated Batt seal. ROCKWOOL Rocklap H&V Pipe Section can be substituted for ROCKWOOL Fire Tube.

Additional combustible pipe solutions can be found in the ROCKWOOL Insulated Fire Sleeve (IFS) details CE Collar Details (COL) and ROCKWOOL High Expansion Intumescent Sealant (HE)

Where no dimension is given for service separation or aperture edge separation the dimension is 100mm. If this does not suit your project requirements please contact ROCKWOOL

Refer to relevant product datasheet for further installation guidelines. These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and In accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance: Insulation Performance: Up to 120 Minutes Up to 120 Minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490

technical.solutions@rockwool.co.uk

Drawing Title:

ROCKWOOL FIREPRO® 50mm Ablative Coated Batt Double Layer Application Range

Scale: Date: 1:10 AUG 23 Sheet Size: Drawn By: Checked Bv: A3 S.HIRONS L.HAM Drawing Number: Revision: RWSD-ACB-0101 Α

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd. Ltd, is one of constant improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeayour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by perlinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

Omm

0mm

0mm

0mm

0mm

100mm

100mn

90

90

120

120

120

120

120

120 120 120 90

120 120

mm thick 45 kg/m3 stone

100mm Flexible Wa

netruction or Maco

150mm Masonry Wal

2 No. 50mm

Batts

≤ 350mm (w) x 125

x 1.5mm (t)

≤ Ø100mm bundle

≤ Ø22mm-80mm

1.5mm (t)

x 1.5mm (t)

≤ Ø100mm bundle

≤ 500mm (w) x 60mm (h


≤ 350mm (w) x 125mi

< 0.74mm

≤ Ø16mm

elecomm cables

Copper Cond



PERFORMANCE TABLE:

DOUBLE 50MM ABALTIVE COATED BATT FACE FIX														
Service type		Substrate	Seal	Service Treatment	Classification		Spacing							
						Integrity	Insulation	Aperture	Identical Services					
Blank seal		1000 x 1000				120	120	N/A	N/A					
Electrical cables	≤	Ø≤21mm				120	90	0mm	0mm					
	≤	Ø22-50mm				120	60	0mm	0mm					
	≤	Ø51-80mm				90	60	0mm	0mm					
Perforated Tray		500 mm (w) x 25mm (h) x 1.0mm (t)			N/A	120	90	0mm	0mm					
Cable ladder		350mm (w) x 125mm (d) x 1.5mm (t)			.4	90	90	0mm	0mm					
lelecomm cables	≤	Ø 100mm bundle				120	90	0mm	0mm					
Insheathed cables	≤	Ø24mm				120	45	0mm	0mm					
PVC conduits	≤	Ø16mm				120	90	0mm	0mm					
Copper Conduits	≤	Ø16mm				120	15	0mm	0mm					
Electrical cables	≤	Ø≤80mm				120	120	100mm	0mm					
Cabletray		500mm (w) x 60mm (h) x 1.5mm (t)	100mm Flexible Wall Construction or Masonry	or Masonry	stonewool lagging 0mm Ablative (RWA45) L/I 300mm	120	120	100mm	0mm					
Cable ladder	≤	350mm (w) x 125mm (d) x 1.5mm (t)	Wall			120	120	100mm	0mm					
l'elecomm cables	≤	Ø 100mm bundle				120	120	100mm	0mm					
steel or copper conduits	≤	Ø16mm			120	120	100mm	0mm						
Plastic conduits	≤	Ø16mm				120	120	100mm	0mm					
Unsheathed cables	≤	Ø24mm				120	120	100mm	0mm					
Steel pipe	S	168mm			1000mm length of 40mm	120	120	0mm	0mm					
Copper pipe	≤	108mm								H&V pipe section L/S	120	120	0mm	0mm
iteel pipes	≤	219mm			N/A	120	15	0mm	0mm					
Steel pipe	≤	168mm				90	60	0mm	0mm					
Copper pipe	≤	108mm			1000mm length of 25mm H&V pipe section L/S	90	30	0mm	0mm					
Copper pipe	≤	42				120	120	100mm	100mm					
Steel pipe	≤	610mm		1	1000mm length of 40mm H&V pipe section L/S	180	60	0mm	100mm					
Steel pipe	≤	610mm	100mm Masonry Wall		N/A	180	15	0mm	100mm					
Steel pipe	≤	324mm	Construction		300mm length of Ablative	120	45	100mm	100mm					
Copper pipe	≤	159mm			Liquid 2mm DFT (L/S)	120	20	100mm	100mm					

The published fire ratings have been achieved by following the instructions as out above. Use of alternative components or deviations from the instructions in any way is fixely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool Ltd, in a Rockwool Ltd, for the consequences of using the Rockwool Ltd, is not of constant improvement. Installaries should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and attentions or manement into the specification of Rockwool Deviation.

ROCKWOOL Standard Detail:

Supporting Evidence: UL-EU-01208 / WF 407899 / WF 385718 / WF 411452 / WF 406434

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

The 50mm Rockwool Ablative Coated Batt must be installed with ROCKWOOL Intumescent sealant bedded between the batt and the drywall. A fillet of sealant must be installed at the junction between the batt and the drywall to ensure no gaps are visible between the drywall and the batt. The exposed mineral wool edges should be buttered with a layer of sealant or ablative coating. All batt to batt joints are to receive acoustle Intumescent sealant.

For applications where a 4 sided fix is not possible or if the 50mm overlap onto partition is not possible contact ROCKWOOL.

All service items should be adequately supported either side of the Firestop to ensure that no load is transferred onto the coated batt.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines. The wall construction should be a minimum thickness of 100mm.

ROCKWOOL Rocklap H&V Pipe Section to be installed in a continuous, 1000mm, locally sustained (L/S) length centrally through the Ablative Coated Batt seal. ROCKWOOL Rocklap H&V Pipe Section can be substituted for ROCKWOOL Fire Tube.

Additional combustible pipe solutions can be found in the ROCKWOOL Insulated Fire Sleeve (IFS) details CE Collar Details (COL) and ROCKWOOL High Expansion Intumescent Sealant (HE) details.

Refer to relevant product datasheet for further installation guidelines. These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance: Insulation Performance:

Up to 120 Minutes Up to 120 Minutes




Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

ROCKWOOL FIREPRO® 50mm Ablative Coated Batt Face Fix Application Range

Scale: NTS	Date: AUG 23		
Sheet Size: A3	Drawn By: S.HIRONS	Checked By: L.HAM	
Drawing Number: RWSD-ACB-020	1	Revision: A	



ROCKWOOL Standard Detail:

Supporting Test Data: UL-EU-01203-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines. The wall construction should be a minimum thickness of 75mm.

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Applications in flexible wall constructions can be used in masonry wall constructions.

Refer to relevant product datasheet for further installation guidelines.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance: Insulation Performance:

60 minutes 45 minutes




Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk


Drawing Title:


ROCKWOOL FIREPRO® Acoustic Intumescent Sealant 75mm Flexible Wall - Cable Penetrations & Blank Seal

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for pumposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd, is one of constant improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

Blockwork wall Ø 159mm max. non-combustible pipe ROCKWOOL Acoustic Intumescent Sealant PE backing rod, or, ROCKWOOL RWA45 insulation







The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool Ltd, and the consequence of the publication, and except device should be sought where applications are contemplated. The information contained in this drawing is believed to be concert at the date of publication, and certified solitions. The publication and certified solitions. The publication is consistent improvement, Installers should therefore ensure that they are working from the latest published drawings and instructions, Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alternations or amendment to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence: UL-EU-01203-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

Flexible wall construction must be installed in accordance with the manufacturer's guidelines. The Wall construction should be of a minimum thickness of 120mm.

Where insulation is required from metallic pipes then the service item will need to be lagged with Rockwool Fire Tube or RockLap H&V Pipe Section. Please refer to RWSD-AIS-0221 for further details.

Backing material to control depth of sealant can be either a PE backing rod or ROCKWOOL RWA 45 insulation packed into the annular space.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information or alternative products please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Plpe Integrity Performance:

Up to 120 Minutes

Integrity Performance: (Cables)

120 Minutes
(21-50mm Cables 90 Minutes)
(21-50mm Cables 60 Minutes)




Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

Acoustic Intumescent Sealant with single pipe/cable

Scale:	NTS	Date: AUG 22	
Sheet Size:	A3	Drawn By: S. HIRONS	Checked By: L.HAM
Drawing Num R\	ber: WSD-AIS-0220		Revision:



Service type			Flexible / rigid wall min. 100mm thick)		Service se	eparation	
		Integrity	Insulation	Standard	Aperture	Services	
PVC pipes	Ø 32 - 50mm (1.8mm wall thickness)						
	Ø 55 - 63mm (2.3 - 3mm wall thickness)						
	Ø 75 - 82mm (3.1 - 4.8mm wall thickness)						
	Ø 90 - 110mm (4.2 - 7.4mm wall thickness)	120	120	EN	50mm	0mm	
	Ø 125mm (6mm wall thickness)						
	Ø 140mm (6.1 - 7.5mm wall thickness)						
	Ø 160mm (6.2 - 9.5mm wall thickness)						
PP pipes	Ø 32 - 50mm (2.9mm wall thickness)						
	Ø 55 - 63mm (2.9-4.4mm wall thickness)						
	Ø 75 - 82mm (2.8-6.7mm wall thickness)						
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	EN	50mm	0mm	
	Ø 125mm (3.1mm wall thickness)						
	Ø 140mm (3.5 - 8mm wall thickness)						
	Ø 160mm (4 - 14.6mm wall thickness)						
PE pipes	Ø 32 - 50mm (2.9mm wall thickness)						
	Ø 55 - 63mm (2.9-4.4mm wall thickness)						
	Ø 75 - 82mm (2.8-6.7mm wall thickness)						
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	EN	50mm	0mm	
	Ø 125mm (3.1mm wall thickness)						
	Ø 140mm (3.9 - 5.8mm wall thickness)						
	Ø 160mm (4.9 - 9.5mm wall thickness)						

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the Installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwoo Ltd, so ne of constant Improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : UL-EU-01208-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines with the aperture being fully framed and lined out. The wall construction should be a minimum thickness of 100mm. This detail can also be applied to rigid wall constructions of 100mm minimum thickness.

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Refer to relevant product datasheet for further installation guldelines.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL quidelines.

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance:	Insulation Performance:
120 mins	120 mins





Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

PIPE COLLAR CE Ablative Coated Batt Wall Aperture

Scale:	NTS	Date: FEB 22	
Sheet Size:	A3	Drawn By: S. HIRONS	Checked By: L. HAM
Drawing Number: RWSD-COL-0002		2	Revision: C





Service type Service type		(min. 100	Flexible / rigid wall (min. 100mm thick)		Service s	eparation Services	
PVC pipes	Ø 32 - 50mm (1.8mm wall thickness)	integrity	Integrity Insulation		Aperture	Jei vices	
i ve pipes	Ø55 - 63mm (2.3 - 3mm wall thickness)						
	Ø75 - 82mm (3.1 - 4.8mm wall thickness)						
	Ø 90 - 110mm (4.2 - 7.4mm wall thickness)	120	120	EN	N/A	200mm	
	Ø 125mm (6mm wall thickness)	120	120		,	200	
	Ø 140mm (6.1 - 7.5mm wall thickness)						
	Ø 160mm (6.2 - 9.5mm wall thickness)						
PP pipes	Ø 32 - 50mm (2.9mm wall thickness)						
	Ø 55 - 63mm (2.9-4.4mm wall thickness)						
	Ø 75 - 82mm (2.8-6.7mm wall thickness)						
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	EN	N/A	200mm	
	Ø 125mm (3.1mm wall thickness)						
	Ø 140mm (3.5 - 8mm wall thickness)						
	Ø 160mm (4 - 14.6mm wall thickness)						
PE pipes	Ø 32 - 50mm (2.9mm wall thickness)						
	Ø 55 - 63mm (2.9-4.4mm wall thickness)						
	Ø 75 - 82mm (2.8-6.7mm wall thickness)						
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	EN	N/A	200mm	
	Ø125mm (3.1mm wall thickness)						
	Ø140mm (3.9 - 5.8mm wall thickness)						
	Ø 160mm (4.9 - 9.5mm wall thickness)						

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The Information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwoo Ltd, is one of constant improvement. Installers should therefore sentent that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by perthent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : UL-EU-01205-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines. The wall construction should be a minimum thickness of 100mm. This detail can also be applied to rigid wall constructions of 100mm minimum thickness.

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Refer to relevant product datasheet for further installation guidelines.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance: Insulation Performance:


120 mins 120 mins



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:
PIPE COLLAR CE

Direct Through Wall



Service type Service type			Flexible / rigid wall (min. 100mm thick)		Service se	eparation	
		Integrity	Insulation	Standard	Aperture	Services	
PVC pipes	Ø32 - 50mm (1.8mm wall thickness)						
	Ø 55 - 63mm (2.3 - 3mm wall thickness)						
	Ø 75 - 82mm (3.1 - 4.8mm wall thickness)						
	Ø 90 - 110mm (4.2 - 7.4mm wall thickness)	120	120	EN	50mm	0mm	
	Ø 125mm (6mm wall thickness)						
	Ø 140mm (6.1 - 7.5mm wall thickness)						
	Ø 160mm (6.2 - 9.5mm wall thickness)						
PP pipes	Ø32 - 50mm (2.9mm wall thickness)						
	Ø 55 - 63mm (2.9-4.4mm wall thickness)						
	Ø 75 - 82mm (2.8-6.7mm wall thickness)						
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	EN	50mm	0mm	
	Ø125mm (3.1mm wall thickness)						
	Ø 140mm (3.5 - 8mm wall thickness)						
	Ø 160mm (4 - 14.6mm wall thickness)						
PE pipes	Ø32 - 50mm (2.9mm wall thickness)						
	Ø 55 - 63mm (2.9-4.4mm wall thickness)						
	Ø 75 - 82mm (2.8-6.7mm wall thickness)						
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	EN	50mm	0mm	
	Ø125mm (3.1mm wall thickness)						
	Ø 140mm (3.9 - 5.8mm wall thickness)						
	Ø 160mm (4.9 - 9.5mm wall thickness)						

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The Information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd, is one of constant improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : UL-EU-01208-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines. The wall construction should be a minimum thickness of 100mm. This detail can also be applied to rigid wall constructions of 100mm minimum thickness.

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Refer to relevant product datasheet for further installation guidelines.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.


Integrity Performance:	Insulation Performance:
120 mins	120 mins



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:
PIPE COLLAR CE
Face-fix Ablative Coated Batt

Scale: NTS	Date: FEB 22	
Sheet Size: A3	Drawn By: S. HIRONS	Checked By: L. HAM
Drawing Number: RWSD-COL-0003	3	Revision: C



The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd. Ltd, is one of constant improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeayour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by perlinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : UL-EU-01202-CPR / UL-EU-01208-CPR / ETA-20/1129 / WF 398663

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's quidelines.

Solutions for flexible wall constructions can be used in masonry wall constructions of the same minimum wall thickness.

Contact cPVC pipe manufacturer for further information/evidence of compatibility.

In line with BS EN 1366-3 results on pipes made of PVC are valid for cPVC (E.4.6.8).

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Refer to relevant product datasheet for further installation auidelines.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance:	Insulation Performance:
up to 120 minutes	up to 120 minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk


High Expansion Intumescent Sealant cPVC application range

Scale:	NTS	Date: AUG-22	
Sheet Size:	A3	Drawn By: S. HIRONS	Checked By: L. HAM
Drawing Number: RWSD-HE-0054			Revision: A

Joint Sealings in Coated Batts

Coated batts can be used in combination with flexible walls, rigid walls and rigid floors. The fire barriers must have a minimum thickness of 100 mm (2x50 mm), with a density of at least \geq ~ 150 kg/m³.

Joints around service penetrations, with or without insulation, must have a fire-resistant seal to prevent the passage of smoke and hot gases. Multimastic SP fire stopping mastic should be used for this purpose. When the ducts are completely enclosed by fire-stopping rock wool, fire stopping mastic is not required. For more information, see ETA report 17/0836



Permissible filling materials for joints around pipe penetrations

Multimastic SP, fire stopping mastic

Joint width: ≤ 20 mm

Depth: \geq 10 mm, on both sides of the wall


4. Tested Configurations

Plastic Pipes, Uninsulated

Construction	Thickness [mm]	Configuration*	Max. Ø [mm]	Insulation type
		Straight pipes	Ø 315	
		Inclined pipes ≥ 45° - 90°		
		Coupling elements	Ø 125	0 315 0 125 0 110 0 90 0 75 (3x) 0 315 0 125
Rigid and flexible walls	≥ 100	87° / 90° Elbows	Ø 315 Ø 125 Ø 110 Ø 90	
		Elbow 2 x 45°	a	
		Corner solutions	Ø 110	
		Support structure	Ø 90	
		Multiple penetrations	Ø 75 (3x)	n/a
		Straight pipes	Ø 315	
		Inclined pipes ≥ 45° - 90°	Ø 125	
Rigid floors	≥ 150	Coupling elements		
Rigid 110013	2 130	Elbow 2 x 45°	Ø 110	
		Corner solutions	Ø 125 Ø 110 Ø 90 Ø 75 (3x) Ø 315 Ø 125 Ø 110 Ø 110	
		Multiple penetrations	G 440	
Rock wool coated batts	≥ 2 x 50	Straight pipes	Ø 110	

*see the "Tested configurations" table on page 14 and 15







Tested configurations in rigid floors		
Straight pipes	Inclined pipes ≥ 45° - 90°	Coupling elements
Elbows 2 x 45°	2 x 45° Elbows	Corner solutions
Multiple penetrations		



5. Installation Manual Multicollar Slim




Make sure that the service penetration and the gap are free from dust, dirt and grease.



Cut the inlay away with the knife on both sides of the custom-size fire collar.



Openings ≤ 20 mm ¹⁾ can be sealed with Multisealent A firestop acrylic sealant or Multimastic SP firestop mastic, over a depth of 10 mm.



If the stainless-steel joints fit well together, the inlay has been properly



Measure the diameter of the service penetration. See the application table on the packaging (for plastic pipes 2) for the lenght of Multicollar Slim (number of segments) and the multiclips required.



Place the fire collar around the service penetration, attach the end of the fire collar with multiclip and secure with the screws provided.



Count the number of Multicollar Slim segments required on the roll and then cut through the inlay with a knife.



Distribute the remaining Multiclips proportionally and secure with screws.



Break the Multicollar Slim where it has been cut.



Fill in the conformity statement and paste it next to the fireproof seal.

- ¹ Larger openings around service penetrations can be sealed according to the installation requirements for the Multimastic C System or the Multimortar System.
- ²⁾ Steel pipes with insulation, depending on the fire resistance, can be provided with a single fire collar up to a total diameter of 283 mm.



















For use and for more information about an application, refer to the Mulcol documentation, local and international approvals.

See the Mulcol Fire Protection app for the correct application in combination with fire resistance, or use our selector at www.mulcol.com For professional use only.



6. Performance

Uninsulated Plastic Pipe Penetrations through Flexible Walls, Rigid Walls and Floors

EN 1366-3

PVC-U / PVC-C pipes	Seal size Ø x s [mm]	Multico Single	llar <i>Slim</i> Dual	Assembly side(s)	Spacing		onstructio RW-100		Classificatie minutes
	≤ 110 x 1,8 - 14,6	~							≤ EI 90-U/U
	≤ 160 x 1,8 - 14,6		_	2			~		≤ EI 120-U/U
0	≤ 315 x 1,8 - 14,6	1	'						≤ EI 90-U/C
Straight pipes	≤ 110 x 1,8 - 14,6				fig. 1 to 4				≤ EI 90-U/U
	≤ 160 x 1,8 - 14,6	'		1				~	≤ EI 120-U/C
	≤ 315 x 1,8 - 14,6		~]					≤ EI 120-U/C
	≤ 110 × 3,4 - 10,0								≤ EI 60-U/C
	≤ 110 x 3,4]	~						≤ EI 120-U/C
Inclined pipes	≤ 110 x 2,7			2	6 4 4	*	~		≤ EI 45-U/C
≥ 45° - 90°	≤ 125 x 2,5	~			fig. 1 to 4				≤ EI 30-U/C
	≤ 110 x 3,4 - 10,0			4					≤ EI 60-U/U
	≤ 110 x 10,0]	~	1				~	≤ EI 90-U/U
87° / 90° Elbows	≤ 125 x 2,5	~		2	fig. 1 to 4	~	~		≤ EI 90-U/U
87° / 90° Elbows, zero distance to wall	≤ 110 × 3,4	~		2	fig. 1 to 4	~	~		≤ EI 120-U/C
Elbow 2 x 45°,	≤ 50 x 3,0	. ,		4	6 4 4				≤ EI 90-U/C
zero distance to floor	≤ 110 x 3,2			1	fig. 1 to 4			_ ~	≤ EI 45-U/C
	≤ 110 x 2,2 - 2,3					~	~		≤ EI 90-U/U
Corner solutions	≤ 110 x 6,3	_ <		1	fig. 1 to 4			~	≤ EI 90-U/U
	≤ 125 x 7,4								≤ EI 60-U/C
Zero distance to floor	≤ 110 × 2,2	~		1	fig. 1 to 4			~	≤ EI 90-U/U

PP pipes	Seal size Ø x s [mm]	Multico Single	llar <i>Slim</i> Dual	Assembly side(s)	Spacing	C o FW-100	nstructio RW-100		Classification minutes
	≤ 110 x 1,8 - 6,3								≤ EI 120-U/U
	≤ 125 x 1,8 - 7,1								≤ EI 90-U/U
	≤ 125 x 1,8 - 3,1			2		~	~		≤ EI 120-U/U
	≤ 160 x 1,8 - 4,0								≤ EI 90-U/U
Straight pipes	≤ 160 x 9,1	~			fig. 1 to 4				≤ EI 120-U/C
	≤ 40 x 1,8 - 6,3								≤ EI 120-U/U
	≤ 110 x 1,8 - 3,6							~	≤ EI 90-U/U
	≤ 125 x 1,8 - 4,8			'					≤ EI 60-U/U
	≤ 160 x 1,8 - 14,6								≤ EI 90-U/C
	≤ 110 x 3,4 - 10,0			_					≤ EI 60-U/C
	≤ 110 x 3,4		_ ~	2		~	~		≤ EI 120-U/C
Inclined pipes	≤ 110 x 2,7	~			fig. 1 to 4				≤ EI 45-U/C
≥ 45° - 90°	≤ 110 x 3,4 - 10,0		,	4					≤ EI 60-U/U
	≤ 110 × 10,0		'	1				'	≤ EI 90-U/U
87° / 90° Elbows	≤ 125 x 3,1	~		2	fig. 1 to 4	~	~		≤ EI 90-U/C
Corner solutions	≤ 110 x 6,3	~		1	fig. 1 to 4			~	≤ EI 90-U/U

E: Integrity
I: Thermal insulation

FW-100: Flexible wall, 100 mm thick RW-100: Rigid wall, 100 mm thick RF-150: Rigid floor, 150 mm thick

 \emptyset x S [mm] Diameter x wall thickness of the penetration



EN 1366-3

PE / PE-HD / ABS / SAN+PVC pipes	Seal size Ø x s [mm]	Multico Single	Ilar <i>Slim</i> Dual	Assembly side(s)	Spacing	C o FW-100	nstructio RW-100		Classification minutes
	≤ 110 x 2,4 - 10,0								≤ EI 60-U/U
	≤ 125 x 2,4 - 4,0			2		~	~		≤ EI 90-U/U
	≤ 125 x 2,4 - 4,9								≤ EI 120-U/U
Straight pipes	≤ 110 x 2,4 - 6,6	~			fig. 1 to 4				≤ EI 120-U/U
Inclined pipes ≥ 45° - 90° Metal supp. half shell Zero distance to floor Corner solutions	≤ 125 x 2,4 - 4,9								≤ EI 90-U/U
	≤ 160 x 2,4 - 4,0			1				_ ~	≤ EI 60-U/U
	≤ 160 x 14,6	1							≤ EI 120-U/C
la alia a di mina a	≤ 110 x 2,7	~		2					≤ EI 60-U/C
	≤ 110 x 3,4 - 10,0				fig. 1 to 4				≤ EI 120-U/C
≥ 45° - 90°	≤ 110 x 10,0	1	_ ~	1				~	≤ EI 90-U/U
Metal supp. half shell	≤ 90 x 2,8	~		2	fig. 1 to 4	~	~		≤ EI 90-U/C
Zero distance to floor	≤ 110 x 2,8	~		1	fig. 1 to 4			~	≤ EI 90-U/U
Corner solutions	≤ 110 x 6,6	~		1	fig. 1 to 4			~	≤ EI 120-U/U
	≤ 110 x 4,3 - 7,4								≤ EI 60-U/C
Coupling elements	≤ 110 x 4,3			2	fig. 1 to 1	~	*		≤ EI 120-U/C
	≤ 110 x 4,3] ~			fig. 1 to 4				≤ EI 90-U/C
	≤ 125 x 7,4			1				~	≤ EI 60-U/C

Low noise pipes (1)	Seal size Ø x s [mm]	Multico Single	llar <i>Slim</i> Dual	Assembly side(s)	Spacing		nstructio RW-100		Classification minutes
Elbow 2 x 45°,	≤ 110 x 3,6			2	fig. 1 to 4				≤ EI 60-U/U
Zero distance to wall	≤ 110 x 6,0	\			iig. 1 to 4	>	>		≤ EI 90-U/U
Elbow 2 x 45°,	≤ 110 x 6,0			1	fig. 1 to 4			\	≤ EI 90-U/U
Zero distance to floor	≤ 110 x 5,3	•		'	11g. 1 to 4			*	≤ EI 120-U/U
Corner solutions, zero distance to ceiling	≤ 110 x 6,0	~		2	fig. 1 to 4	~	~		≤ EI 60-U/U
Corner solutions, zero distance to floor	≤ 110 x 6,0	>		2	fig. 1 to 4	~	>		≤ EI 120-U/U
Corner solutions	≤ 110 x 6,6	~		1	fig. 1 to 4			~	≤ EI 120-U/C
Coupling elements	≤ 110 × 2,7	~		2	fig. 1 to 4	~	~		≤ EI 120-U/C
Counting alamanta	≤ 110 x 6,3			1	fig. 1 to 4				≤ EI 90-U/U
Coupling elements	≤ 110 x 2,7 - 6,0	_		1	fig. 1 to 4				≤ EI 120-U/C

- ⁽¹⁾ Permitted low noise pipes Coes PhoNoFire
- Coestilen BluePower Geberit Silent dB20
- Geberit Silent PP Girpi Friaphon Marley Silent Pipelife Master 3

- Pripellie Master 3
 PhonEX AS
 Poloplast POLO-KAL NG
 Poloplast POLO-KAL 3S
 REHAU Raupiano Plus


- KEHAO Rdupla
 Skolan dB
 Valsir Triplus
 Wavin AS
 Wavin SiTech+
 DykaSono

E: I: Integrity Thermal insulation

Flexible wall, 100 mm thick Rigid wall, 100 mm thick Rigid floor, 150 mm thick FW-100: RW-100: RF-150:

 \emptyset x S [mm]: Diameter x wall thickness of the penetration





Pipe Material		Pipe Size / Wall / Insulation	•	Mara Lavara	Classif	ication
Pipe Material	Pipe Size (mm)	Wall Thickness (mm)	Insulation Type / Size (mm)	Wrap Layers	Integrity	Insulation
Steel or Copper	42 - 159	1.2 - 14.2	13-25 Elastomeric (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	60
Steel or Copper	42	1 - 14.2	13-25 Elastomeric (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	90
Steel or Copper	42 - 108	1.2 - 14.2	25 - 40 Phenolic (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	60
Steel or Copper	42	1 - 14.2	25 - 40 Phenolic (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	90
Steel or Copper	42	1 - 14.2	50 Glass Fibre (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	90

Pipe Material		Pipe Size / Wall / Insulation		Maria Laurea	Classification	
	Pipe Size (mm)	Wall Thickness (mm)	Insulation Type / Size (mm)	Wrap Layers	Integrity	Insulation
Pvc	40	1.9	25 Phenolic (C/S - continuously sustained)	3 No. 40mm (w) x 2mm (t)	120	90
Pvc	40	3	15 Phenolic (C/S - continuously sustained)	3 No. 40mm (w) x 2mm (t)	120	90
Pvc	110	4.2	25 Phenolic (C/S - continuously sustained)	5 No. 40mm (w) x 2mm (t)	120	120
Pvc	110	6.6	20 Phenolic (C/S - continuously sustained)	5 No. 40mm (w) x 2mm (t)	120	90
Pvc	40	1.9	32 Elastomeric (C/S - continuously sustained)	3 No. 40mm (w) x 2mm (t)	120	120
PVC	40	3	9 Elastomeric (C/S - continuously sustained)	3 No. 40mm (w) x 2mm (t)	120	120
PVC	110	4.2	32 Elastomeric (C/S - continuously sustained)	5 No. 40mm (w) x 2mm (t)	120	120
PVC	110	6.6	13 Elastomeric (C/S - continuously sustained)	5 No. 40mm (w) x 2mm (t)	120	120

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd. is one of constant improvement. Installars should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : UL-EU-01208-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

All service items should be adequately supported either side of the seal.

This detail is to be read in conjunction with the ROCKWOOL FIREPRO Intumescent Pipewrap Roll data sheet specific installation instructions. For pipe O/A diameters, pipe wall thickness and insulation thickness that fall outside of the those indicated in Table 1 please consult ROCKWOOL Technical.

Refer to Table 1 for number or Pipewrap Roll layers.

This detail is to be read in conjunction with RWSD-ACB 0101 - 0103 & 1101 - Double 50mm & 60mm Ablative Batt Aperture Seals.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information or alternative products please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Integrity Performance: Insulation Performance:

Up to 120 Minutes Up to 120 Minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

FirePro Intumescent Pipe Wrap Roll Insulated pipe penetrations - Aperture Seal

Scale:	NTS	Date: AUG 22	
Sheet Size:	A3	Drawn By: RW TECH	Checked By: L.HAM
Drawlng Num R\	ber: WSD-PWR-000	2	Revision:




TABLE 1:

Dine Meterial		Pipe Size / Wall / In	sulation	M/rem Leviere	Classif	ication
Pipe Material	Pipe Size (mm)	Wall Thickness (mm)	Insulation Type / Size (mm)	Wrap Layers	Integrity	Insulation
Steel or Copper	42 - 159	1.2 - 14.2	13 - 25 Elastomeric (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	60
Steel or Copper	42	1.2 - 14.2	13 - 25 Elastomeric (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	90
Steel or Copper	42 - 108	1.2 - 14.2	25 - 40 Phenolic (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	60
Steel or Copper	42	1.2 - 14.2	25 - 40 Phenolic (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	90
Steel or Copper	42	1.2 - 14.2	50 (30kg/m³) Glassfibre (C/S - continuously sustained)	2 No. 40mm (w) x 2mm (t)	120	90

The published fire railings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The pokey of Rockwool Ltd. so one of constant improvement. Installars should herefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by perfinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence: UL-EU-01208-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

All service items should be adequately supported either side of the seal.

This detail is to be read in conjunction with the ROCKWOOL FIREPRO Intumescent Pipewrap Roll data sheet specific installation instructions. For pipe O/A diameters, pipe wall thickness and insulation thickness that fall outside of the those indicated in Table 1 please consult ROCKWOOL Technical.

Refer to Table 1 for number or Pipewrap Roll layers.

This detail is to be read in conjunction with RWSD-ACB details - Double 50mm & 60mm Ablative Batt Aperture & Face Fix Seals.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information or alternative products please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Integrity Performance: Insulation Performance:

Up to 120 Minutes Up to 120 Minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

FirePro Intumescent Pipe Wrap Roll
Insulated pipe penetrations - Face Fix Batt Seal

 Scale:
 NTS
 Date:
 AUG 22

 Sheet Size:
 Drawn By:
 Checked By:

 RW TECH
 L.HAM

 Drawing Number:
 Revision:

 RWSD-PWR-0101



FIRESTOPPING PROJECT DETAILS

Horizontal Details (Through Floors)

Firestopping Matrix - Through Floors

Non Fire	Dampers	Cable Trays & Baskets	Plastic Pipes and Conduits	Non Combustible Pipes and conduits
Rated	N/A		N/A	
60min Fire Rated	To be discussed and designed separately, Installed in line with Damper Manufacturers Test detail or Separate Agreements	and then install the remaining 75mm of compound. As detail RWSD- COM-0501 Achieves 120min Integrity & 60min Insulation (Cables	For Oversized Concrete Openings Option 1: * 40mm - 160mm Dia. PVC, PP & PE Pipes: Install 2 layers of 50mm Batt in the with edges and cuts coated with Acoustic Intumescent Sealant and then sealed at edges with a bead of the same. Then install a Pipe Collar CE suitable for the pipe with 80mm long pig tail fixings into the batt. As Detail RWSD-COL-0503 Achieves 120min Integrity & 120min Insulation Rockwool Compound can be added to the top side of this detail to bring finish flush with floor level but must be installed as a separate install (Email from Ryan at Rockwool 29/03/21) and will not conform to the compound loadings unless the compound is min 75mm thick For Oversized Concrete Openings Option 2: *40mm - 160mm Dia.PVC, PP & PE Pipes; Install centrally within the opening an Insulated Fire Sleeve to suit pipe size, then fill the 150mm depth of the opening with Fire Compound as long as the gap is greater than 15mm. May need shuttering batt from underside. As detail RWSD-IFS-0601 Achieves 120min Integrity & 60min - 120min Insulation (Ensure that pipe wall thicknesses are observed as per table on detail) For Tight(ish) Concrete Openings: *40mm - 160mm Dia.PVC, PP & PE Pipes (Ensure there is 200mm Service seperation and that pipe wall thicknesses are observed as per table on detail): Install FirePro Pipe Collar fixed from underside. As Detail RWSD-COL-0501 (<10mm gaps can be sealed around the pipe with Acoustic Intumescent Sealant, 11mm - 50mm gaps must be filled with Compound through the full depth of the floor) Achieves 120min Integrity & 120min Insulation	For oversized openings (Pipes lagged with Rockwool H&V): * Steel Pipes up to 165mm Diameter and Copper Pipes up to 108mm Diameter; Install 50mm Batt as shuttering tight to the services then trowell on the first 25mm of Compound, allow to cure and then install the remaining 75mm of compound. As detail RWSD-COM-0501 or RWSD-COM-0503 Achieves 120min Integrity & 120min Insulation rating if Pipes are insulated with 40mm Rockwool H&V Section and have spacing, if they are clustered together Copper Pipes will only achieve 45min Insulation Rating. For oversized openings (Where they pass through the same opening as a Combustible Pipe): * The solution installed for the plastic pipe will protect the plastic pipe in the first instance but will also protect the non combustible going through the same constuction as long as spacings are given between pipes as advised, the non combustible pipes can be mastic sealed on underside to keep neat or compounded on top side. Consider Detail RWSD-ACB-0501 Achieves up to 120min Integrity & 90min Insulation when insulated with min 25mm H&V) (No Insulation rating if not lagged) For Tight Concrete Openings: *Steel Pipes up to 159mm Diameter and Copper Pipes up to 108mm Diameter: No works required as no gap to seal, in the event there is a small gap up to 5mm then seal above and below with Acoustic Intumescent Mastic. Achieves 60min Integrity (Insulation rating not required on these size pipes)

Disclaimers

	1 -		Disclaimers	
	Α	В	С	D
	Dampers (FD M9 & FD_C)	Cable Trays & Baskets	Plastic Pipes and Conduits	Non Combustible Pipes and conduits
ALL	* 75mm or 1 * 100mm de	pth of compound can be 7		sible as this works better for 0mm seperation with H&V insulated pipes up to 1,500mm wide by any length
60min Fire Rated Floors			M&E have advised they are not insulating pipes through floors, if they are the insulation will be removed locally and the closing device set out in the solutions would be used Combustible pipes must not have joints or bends within 55mm of the surface they are passing through, in order to allow sufficient room for a closing device solution to be installed	Any pipes insulated with anything that isn't H&V insulated will either need insulation removing completely or removing and insulating with H&V insulation. If in doubt what thickness of H&V to use then go with 40mm H&V, otherwise ask the question

INSTALLATION NOTES

A permanent shuttering made from 50mm ROCKWOOL slab (minimum density 140kg/m3) is cut and friction fitted between services and the edges of the floor slab. Firestop Compound is then trowelled over the shutter to a depth of 25mm thick. This is allowed to cure. Further Firestop Compound is then mixed to a pouring grade and tops the seal up to the required depth.

Floor openings


- 1) A bag of compound to 10 litres water (3:1) by volume. Vary to suit site conditions
- Set the shuttering into the opening ensuring a tight fit so that once the required depth of Compound is installed it finishes flush with the floor slab/screed unless otherwise specified
- 3) Mix and pour compound until the required thickness is achieved.

Reinforcement

ReInforcing of the compound requires either 12mm diameter bars or 40mm (high) x 60mm steel angle fixed across the short span of the aperture. The bars should be installed at 200mm centres across the aperture and may be installed such that they are recessed into the surrounding structure by minimum 50mm on both sides or supported on an steel angle securely fixed to the structure.

Steel angle reinforcement shall be installed at 250mm centres and shall be bolted back to supporting angle, which is fixed back to the structure. The support angle for rod or angle reinforcement shall be 50mm x 50mm x 1.6mm and shall be securely fixed back to the structure with nominally 8mm steel anchor bolts at a maximum of 200mm centres.

In all instances the reinforcement shall be positioned approximately 30mm above the bottom surface of the compound to ensure adequate fire protection from below.



Service type	60 M	inutes	90 M	inutes	120 N	linutes	240 N	linutes
Service type	Integrity	Insulation	Integrity	Insulation	Integrity	Insulation	Integrity	Insulation
75mm Blank seal up to 500 mm x 500 mm*	✓	✓	✓	✓	✓	✓		
100mm Blank seal up to 750 mm x 750 mm*	✓	✓	✓	✓	✓	✓	✓	✓
75mm Seal with services no reinforcement - 500mm x any length*	✓	✓	✓	✓	✓	✓		
100mm Seal with services, Simply Reinforced - 1500mm x any length*	✓	✓	✓	✓	✓	✓	✓	✓
Cable Tray ≤500mm x 50mm	✓	✓	✓	✓	✓		✓	
Bunched cables ≤100 mm	✓	✓	✓		✓			
Electrical cables up to 21mm	✓	✓	✓	✓	✓		✓	
Electrical cables 21mm - 50mm	✓	✓	✓		✓		✓	
Electrical cables 51mm - 80mm	✓		✓		✓		✓	
Steel pipes ≤165 Unlagged	✓		✓		✓		✓	
Steel pipes ≤165 lagged with Fire Tube	✓	✓	✓	✓	✓	✓	✓	
Copper pipes ≤ 108 mm lagged with Fire Tube	✓	✓	✓	✓	✓	✓	✓	
Copper pipes ≤ 108 mm unlagged	✓		✓		✓		✓	
≤160mm PVC, uPVC, PP, MDPE & HDPE pipe Rockwool Pipe Wrap	✓	✓	✓	✓	✓	✓		

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The Information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwoo Ltd, is one of constant improvement. Installers should therefore sensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by perthent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : BMTFEIF14015 / WF 518225 WF 436617 / WF 389239 / WF 518794

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

All service items should be adequately supported either side of the Firestop to ensure that no permanent load is transferred onto the coated batt.

The Firestop compound is designed to accommodate light foot traffic in line with BS6399 for workspaces and cupboards.

Combustible pipes passing through the compound shall be provided with either ROCKWOOL Firestop Collar or Wrap. It is important to ensure that the collar or wrap shall remain exposed at the soffit (therefore to direct fire exposure). If the shuttering batt is to remain in place then care shall be taken to ensure the intumescent device remains exposed. One option to achieve this would be to use a PE backing rod between the pipe and the batt to ensure the shuttering allows the compound to be poured yet burns away quickly to expose the intumescent. A width of 15mm is suggested.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.


Integrity Performance: Insulation Performance:

Up to 240 minutes Up to 240 minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:
FireStop Copound
Floor Seal



	Service type		floor mm thick)	Test	Service se	eparation
	55.1155.1765	Integrity	Insulation	Standard	Aperture	Services
PVC pipes	Ø 32 - 50mm (1.8mm wall thickness)					
	Ø 55 - 63mm (2.3 - 3mm wall thickness)					
	Ø 75 - 82mm (3.1 - 4.8mm wall thickness)			BS EN 1366-		
	Ø 90 - 110mm (4.2 - 7.4mm wall thickness)	120	120	3:2009	0mm	0mm
	Ø 125mm (6mm wall thickness)			3.2009		
	Ø 140mm (6.1 - 7.5mm wall thickness)					
	Ø 160mm (6.2 - 9.5mm wall thickness)					
HDPE pipes	Ø 32 - 50mm (2.9mm wall thickness)					
	Ø 55 - 63mm (2.9-4.4mm wall thickness)					
	Ø 75 - 82mm (2.8-6.7mm wall thickness)			BS EN 1366-	0mm	
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	3:2009		0mm
	Ø 125mm (3.1mm wall thickness)					
	Ø 140mm (3.9 - 5.8mm wall thickness)					
	Ø 160mm (4.9 - 9.5mm wall thickness)					
PP pipes	Ø 32 - 50mm (2.9mm wall thickness)					
	Ø 55 - 63mm (2.9-4.4mm wall thickness)					
	Ø 75 - 82mm (2.8-6.7mm wall thickness)			DC EN 1366		
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	120	120	BS EN 1366- 3:2009	0mm	0mm
	Ø 125mm (3.1mm wall thickness)			3.2009		
	Ø 140mm (3.5 - 8mm wall thickness)					
	Ø 160mm (4 - 14.6mm wall thickness)					

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the Installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwoo Ltd, so ne of constant Improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Test Data: UL-EU-01208-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Refer to relevant product datasheet for further installation quidelines.

Service and aperture separation is taken from the casing of the collar not the pipe - i.e. 0mm between collars or 0mm from collar to substrate.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance: Insulation Performance:


120 mins 120 mins



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

PIPE COLLAR CE Ablative Coated Batt Floor Aperture



	Service type		Rigid floor (min. 150mm thick)		Service separation	
			Integrity Insulation		Aperture	Services
PVC pipes	Ø 32 - 50mm (1.8mm wall thickness)					
	Ø 55 - 63mm (2.3 - 3mm wall thickness)					
	Ø 75 - 82mm (3.1 - 4.8mm wall thickness)					
	Ø 90 - 110mm (4.2 - 7.4mm wall thickness)	240	240	EN	N/A	200mm
	Ø 125mm (6mm wall thickness)					
	Ø 140mm (6.1 - 7.5mm wall thickness)					
	Ø 160mm (6.2 - 9.5mm wall thickness)					
PP pipes	Ø 32 - 50mm (2.9mm wall thickness)					
	Ø 55 - 63mm (2.9-4.4mm wall thickness)					
	Ø 75 - 82mm (2.8-6.7mm wall thickness)			EN	N/A	
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	240	240			200mm
	Ø 125mm (3.1mm wall thickness)					
	Ø 140mm (3.5 - 8mm wall thickness)					
	Ø 160mm (4 - 14.6mm wall thickness)					
PE pipes	Ø 32 - 50mm (2.9mm wall thickness)					
	Ø 55 - 63mm (2.9-4.4mm wall thickness)					
	Ø 75 - 82mm (2.8-6.7mm wall thickness)					
	Ø 90 - 110mm (2.7 - 10mm wall thickness)	240	240	240 EN	N/A	200mm
	Ø125mm (3.1mm wall thickness)					
	Ø 140mm (3.9 - 5.8mm wall thickness)					
	Ø 160mm (4.9 - 9.5mm wall thickness)					

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd. is one of constant improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and afterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence : UL-EU-01205-CPR

The supporting construction must be capable of achieving the required fire rating of the proposed firestop.

The floor must have a minimum thickness of 150mm with a minimum density of 650kg/m³.

All service items should be adequately supported both sides of the firestop to ensure that no load is transferred onto the firestop seal.

Refer to relevant product datasheet for further installation guidelines.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL quidelines.

For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.


ntegrity Performance:	Insulation Performance:
240 mins	240 mins



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:
PIPE COLLAR CE
Solid Floor

Scale:		Date:		
NTS		FEB 22		
	Sheet Size:	Drawn By:	Checked By:	
	A3	S. HIRONS	L. HAM	
	Drawing Number: RWSD-COL-050	1	Revision: C	



Insulated Fire Sleeve Performance Tables:

	Insulated fire sleeve through 150mm AAC slab						
Pipe Material	Pipe Size (mm)	Pipe Wall Thickness	Substrate	Closure Device	Annular Gap	Classifi	cation
1 ipc iviateriai	Tipe Size (IIIII)	(mm)	Substrate	Closure Device	Allifulat Gap	Integrity	Insulation
PVC	40 - 160	1.8 - 9.5			15mm - sealed with		120
HDPE	40 - 160	2.4 - 9.5	150mm Aerated concrete slab	IFS - 150mm	20mm deep AIS with 50mm RWA45	180	120
PP	40 - 160	1.8 - 9.1			backing		60

ROCKWOOL Standard Detail:

Supporting Evidence: WF 416060

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

Insulated Fire Sleeve to be minimum 150mm long through floor. For floor thickness less than 150mm please contact ROCKWOOL technical.

Core holes through floors to have a minimum separation of 150mm. For reduced separation please contact ROCKWOOL Technical.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines.

For further information or alternative products please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Integrity Performance: Insulation Performance:

Up to 120 Minutes Up to 120 Minutes




Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

FirePro Insulated Fire Sleeve: Penetration Seal through Floor

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The Information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd., so need for constant Improvement, Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.



ROCKWOOL Standard Detail:

Supporting Test Data: WF 427399 (BS EN 1366-3)

The supporting construction must be capable of achieving the required fire rating of the proposed fire stop.

Please refer to RWSD-COM-0501 for compound size limitations and other service penetration details.

All service items should be adequately supported on the non fire side of the seal.

The tested cluster formation provides coverage for a linear arrangement.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance:	Insulation Performance:
Up to 240 Minutes	Up to 120 Minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:


ROCKWOOL Standard Compound H&V Pipe Section to top of slab


Scale: N/A	Date: AUG 22	
Sheet Size: A3	Drawn By: RW TECH	Checked By: L.HAM
Drawing Number: RWSD-COM-050	3	Revision: A

Performance Table:

Departmention Tune (Cine (mm))	Formation	Insulation Thickness (mm)	CI	Service	Substrate	Supporting	Perfor	mance
Penetration Type/Size (mm)	FORMALION	insulation inickness (mm)	Seal	Separation	Separation	construction	Integrity	Insulation
Copper 42		40mm IIV Vining logging F00mm to ton	100mm thick ROCKWOOL Standard	0mm	0,000,000	150mm thick	240	120
Copper 43 - 159	Cluster	40mm H&V pipe lagging - 500mm to top of slab only	Compound	(From lagging)	Omm	AAC concrete	120	45
Steel < 219		of stab offity	Compound	(FIOIII laggilig)	(From lagging)	slab (650 kg/m³)	240	120

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwool Ltd, is one of constant improvement, installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.





ADDITIONAL CABLE PROTECTION TO ACHIEVE INSULATION RATING

PERFORMANCE TABLE:

		DOUBLE 50MM ABALTIVE	COATED BATT 150MM FL	LOOR				
					Classification		Spacing	
	Service type	Substrate	Seal	Service treatment	Integrity	Insulation	Aperture	Identical Services
Blank seal	≤ 1600 x 1100				120	120	N/A	N/A
Electrical cables	≤ Ø≤15mm				120	90	60mm	0mm
	Ø 16mm - 21mm				120	30	60mm	0mm
	Ø 22mm - 50mm				120	30	60mm	0mm
	Ø 51mm - 80mm				120	30	60mm	0mm
Cabletray	≤ 500mm (w) x 60mm (h) x 1.5mr (t)	n		N/A	120	60	60mm	0mm
Cable ladder	≤ 350mm (w) x 125mm (d) x 1.5mm (t)				120	60	60mm	0mm
Telecomm cables	≤ Ø 100mm bundle				120	120	60mm	0mm
Steel or copper conduits	≤ Ø16mm				120	-	60mm	0mm
Plastic conduits	≤ Ø16mm		2no, 50mm Ablative		120	90	60mm	0mm
Electrical cables	Ø≤15mm		Coated Batt		120	120	60mm	0mm
	Ø 16mm - 80mm	150mm Concrete			120	60	60mm	0mm
Cable tray	≤ 500mm (w) x 60mm (h) x 1.5mm (t)	n Floor (800 kg/m3)		Additional 50mm pattress to both faces of batt	120	90	60mm	0mm
Cable ladder	≤ 350mm (w) x 125mm (d) x 1.5mm (t)			O Datt	120	90	60mm	0mm
Unsheathed cables	≤ Ø17mm				120	90	60mm	0mm
Copper or steel pipe	≤ Ø42mm	1			120	120	0mm	0mm
Copper or steel pipe	≤ Ø108mm			25mm thick H&V pipe section 1000mm	120	120	0mm	0mm
Steel pipe	≤ Ø168mm			length L/S	120	120	0mm	0mm
Steel pipe	≤ Ø219mm				120	90	0mm	100mm
Steel pipe	≤ Ø219mm			40mm thick H&V pipe section 1000mm length L/S	120	120	0mm	100mm
Steel or Copper pipe	≤ 42mm		**700mm x 1100mm Max void**	40mm thick 40 Kg/m3 stonewool (RWA45) lagging 300mm both sides of seal L/I	120	120	100mm	100mm

The published fire ratings have been achieved by following the instructions as out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool Ltd, in a Rockwool Ltd, for the consequences of using the Rockwool Ltd, is not contained to the state of the Rockwool Ltd, is not contained to the state of the Rockwool Ltd, is not of constant improvement. Installars should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the Information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and asteriations or amendment to the specification of Rockwool Deviation of Rockwool Ltd.

ROCKWOOL Standard Detail:

Supporting Evidence : WF 335645 / WF 330898 / WF 406434 / UL-EU-01208

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

The Floor construction should be of a minimum thickness of 150mm. For thinner substrates please contact ROCKWOOL Technical Solutions.

All service items should be adequately supported either side of the Firestop to ensure that no load is transferred onto the coated batt.

Refer to relevant product data sheets for further installation guidelines.

Where no dimension is given for service separation or aperture edge separation the dimension is 100mm. If this does not suit your project requirements please contact ROCKWOOL.

For combustible service penetrations refer to Insulated Fire Sleeve, CE Collar, Pipe Wrap & High Expansion Sealant Details.

These products should only be utillised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490.

Integrity Performance: Insulation Performance:

Up to 120 Minutes Up to 120 Minutes



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

ROCKWOOL FIREPRO® 50mm Ablative Coated Batt Double Layer Application Range - Horizontal Seal


Scale: NTS		
Sheet Size: A3	Drawn By: S.HIRONS	Checked By: L.HAM
Drawing Number: RWSD-ACB-050	1	Revision:



FIRESTOPPING PROJECT DETAILS

 Linear Details (Top Of Blockwork and Vertical Gaps Blockwork to Steel)


		Firestopping Matrix - Linear Seals	1
	0mm - 25mm	25mm - 50mm	51mm to 250mm
Non Fire Rated Plasterboard Partitions	* Install 15mm bead of Intumescent Acoustic Mastic	* Push fit rockwool insulation into the gap (tight fit) leaving 15mm to face of the wall then install a 15mm deep bead of Rockwool Acoustic Intumescent Sealant that finishes flush with face of the wall. This should be each side.	* Install Single 50mm Ablative batt centrally above the wall then Intumescent Acoustic Mastic to the edges. For optimum acoustics install double batt (one finishing flush with each side of a partition).
60min Fire Rated Plasterboard Partitions	installed to a gap size of 20mm - 50mm. The dep 50mm gap must have a 25mm deep bead of seal As detail RWSD-AIS-0001 (A) Achieves 120min Integrity & 30-60min Insulation need to be installed form both sides if there is a * Blockwork Wall to Steel Beam - 10mm - 25mm installed to a gap size of 20mm - 50mm. The dep 50mm gap must have a 25mm deep bead of seal As detail RWSD-AIS-0001 (C) Gaps up to 20mm achieve 120min Integrity & 30 Gaps 21mm - 50mm Achieves 45min Integrity & only, would recommend installing from both sides a place of 20mm (Head to Sealant to a maximum gap size of 20mm (Head to As detail RWSD-AIS-0001 (F) Achieves 120min Integrity & 120min Insulation	In (This rating is acheived by installing from 1 side only, would only twin block wall with cavity) In deep bead of Rockwool Acoustic Intumescent Sealant can be the of the Mastic will always be 50% of the width being sealed i.e. a cant. RWA45 or PE Rod to be used as backing. Dimin Insulation 30min Insulation (This rating is acheived by installing from 1 side cles in order to achieve 60min Integrity of Wall - 25mm deep bead of Rockwool Acoustic Intumescent rack acts as backing). - 12.5mm deep bead of Rockwool Acoustic Intumescent Sealant to a control be used as backing.	* Blockwork Wall to Flat Concrete or Steel Soffit (Can achieve 2.6m high seal if installed in landscape or 1,200mm high seal if installed in portrait): Install Double 50mm Ablative batt above the wall then Intumescent Acoustic Mastic to the edges. Maximum gap between the 2 rows of Batt can be 100mm. As per detail RWSD-ACB-0301 Achieves 60min Integrity & up to 60min Insulation * Blockwork Wall to Flat Concrete or Steel Soffit (Can achieve 2.6m high seal if installed in landscape or 1,200mm high seal if installed in portrait): Install 60mm Ablative batt centrally above the wall then Intumescent Acoustic Mastic to the edges. If up to steelwork it will also need an additional 150mm rip of batt eaither side which is to be mechanically fixed as shown. As per detail RWSD- ACB-1301 Achieves 60min Integrity & up to 60min Insulation Where not to a flat soffit or where greater than 60min Required (or both): Option A: Supply and install AIM Firestop Blocks to fit profile of Metal Deck Achieves up to 120min Integrity & Insulation



Rockwool advised by phone (23/11/22) that this top table can be used for Top of Blockwork Walls to Concrete Soffit & RWA45 can be used as Backing

Substrate	min. Substrate	max. width	min. Depth	min. Depth Backing material		Realing material Single sided Performance (mins)		Standard
Substrate	thickness (mm)	(mm)	(mm)	Dacking material	seal	Integrity	Insulation	Stallualu
Concrete wall / concrete wall	100	20	12.5	Ø 20mm PE rod		120	120	EN
		20	10	Ø 20mm PE rod	✓	120	45	EN
		30	15	Ø 30mm PE rod	✓	120	30	EN
		40	20	Ø 40mm PE rod	✓	120	30	EN
		50	25	Ø 50mm PE rod	✓	120	60	EN

ĺ	Substrate	min. Substrate	max. width	min. Depth	Backing material	Single sided	Performa	nce (mins)	Standard
	Substrate	thickness (mm)	(mm)	(mm)	n)	seal	Integrity	Insulation	Stallualu
	Concrete floor /	150	20	10	Ø 20mm PE rod	✓	240	45	EN
		130			dea as				



VERTICAL SEAL ACOUSTIC INTUMESCENT SEALANT BETWEEN CONCRETE AND STEEL OR CONCRETE AND SOFTWOOD SUBSTRATES

VERTICAL SEAL

ACOUSTIC INTUMESCENT SEALANT BETWEEN

CONCRETE SUBSTRATES


HORIZONTAL SEAL ACOUSTIC INTUMESCENT SEALANT BETWEEN CONCRETE AND STEEL SUBSTRATES

HORIZONTAL SEAL

ACOUSTIC INTUMESCENT SEALANT BETWEEN

CONCRETE SUBSTRATES

Substrate	min. Substrate	max. width	min. Depth	min. Depth (mm) Backing material		Performance (mins)		Standard	
Jubstrate	thickness (mm)	(mm)	(mm)			Integrity	Insulation	Standard	
		20	10	Ø 20mm PE rod	✓	120	20	EN	
Concrete wall /	100	30	15	Ø 30mm PE rod	✓	45	30	EN	
steel	100	40	20	Ø 40mm PE rod	✓	45	30	EN	
İ		50	25	Ø 50mm PE rod	✓	45	30	EN	
Substrate	min. Substrate	max. width	min. Depth	Backing material	Single sided	Performa	nce (mins)	Standard	
Jubstrate	thickness (mm)	mm) (mm) (mm)		Dacking material	seal	Integrity	Insulation	Standard	
		20	10	Ø 20mm PE rod	✓	30	15	EN	
Concrete wall /		30	15	Ø 30mm PE rod	✓	30	15	EN	
softwood	100	40	20	Ø 40mm PE rod	✓	30	15	EN	
SULLWOOD		50	25	Ø 50mm PE rod	✓	45	30	EN	
		50	50	Ø 50mm PE rod	✓	45	45	EN	
Colombia	min. Substrate	max. width	min. Depth	Backing material	Single sided	Performa	nce (mins)	Standard	
Substrate	thickness (mm)	(mm)	(mm)	packing material	seal	Integrity	Insulation	Standard	
Concrete floor /	150	20	10	Ø 20mm PE rod	✓	120	20	EN	
ctool	150			Ø 50 D5 J	,	240	00	ENI	



VERTICAL SEAL
ACOUSTIC INTUMESCENT SEALANT BETWEEN AC
CONCRETE AND PLASTERBOARD SUBSTRATES BI

HORIZONTAL SEAL
ACOUSTIC INTUMESCENT SEALANT
BETWEEN PLASTERBOARD HEAD
OF WALL AND CONCRETE SOFFIT

Substrate	min. Substrate thickness (mm)	max. width (mm)	min. Depth (mm)	Backing material	Single sided seal	Performance (mins) Integrity Insulation		Standard
Head of wall / concrete soffit	120	20	25	Steel head track		120	120	EN
Substrate	min. Substrate thickness (mm)	max. width (mm)	min. Depth (mm)	Backing material	Single sided seal	Performa Integrity	nce (mins) Insulation	Standard
Flexible wall /	120	20	12.5	Ø 20mm PE rod		120	120	EN

The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd. does not care responsibility for the consequences of using Rockwool products in applications or for purposess or all unbridged by Rockwool Ltd. Expert advice should be sought where applications are contemplated. The information contained in this drawing is believed to be concret at the date of publication, and certified solutions. The policy of Rockwool Ltd, is one of constant improvement, Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and extenditions or Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence: ETA-20/1129 / UL-EU-01203-CPR

Where ROCKWOOL insulation is to be used as a backing material then the depth of material to achieve the detailed fire ratings is the width of the joint +10mm.

Movement Accommodation: +/- 12% of Joint Width

All surfaces must be thoroughly cleaned and free of bond breaking contaminants prior to application of the sealant.

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Integrity Performance:	Insulation Performance:
See Table	See Table



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title

FIREPRO® Acoustic Intumescent Sealant Application Range


Scale: NTS	Date: JUN 21	
Sheet Size: A3	Drawn By: S. HIRONS	Checked By: L. HAM
Drawing Number: RWSD-AIS-00	001	Revision: B


(V10/NOV22)


INSTALLATION NOTES

- 1. Make sure that the area within the aperture is clean of any debris and remove any dust from the edges.
- 2. Install the Rockwool Ablative Coated Batts either vertically to a maximum height of 1.2m x any length or horizontally using a stretcher bond pattern up to a maximum height of 2.6m x any length.
- 3. Apply Rockwool Acoustic Intumescent Sealant to the outer edges of the batt to seal the joints between batts and supporting substrates.
- 4. Continue installation until the aperture is completely filled.
- Apply a bead of Rockwool acoustic intumescent sealant, approximately 15 mm wide, around the perimeter of the batt ensuring that all gaps between the batt and surrounding edges are fully filled
- 6. Repeat step 5 on the other side of the batt
- 7. If sealing to the underside of a steel beam install an additional 150mm pattress with 90mm long pigtail screws at 300mm centres to both batt faces along the length of the seal. Ensuring that all exposed edges of the batt are coated with acoustic intumescent sealant.

8. Repair any damage to the coating which may have occurred during installation by brush applying Rockwool ablative coating.







The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd. does not accept responsibility for the consequences of using Rockwool products in applications or for purposes not authorised by Rockwool Ltd. Expert advice should be sought where such applications are contemplated. The Information contained in this drawing is believed to be correct at the date of publication, and is based upon tested and certified solutions. The policy of Rockwoo Ltd, is one of constant improvement. Installers should therefore ensure that they are working from the latest published drawings and instructions. Whilst Rockwool will endeavour to keep its publications up to date the accuracy of the information contained within this drawing may be affected by pertinent changes in the law or regulatory requirements and alterations or amendments to the specification of Rockwool products.

ROCKWOOL Standard Detail:

Supporting Evidence: WF 311319-3

Maximum Opening Size:

Vertical Batt Joints - 1200m high x any length Horizontal Batt Joints - 2600m high x any length

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

Flexible wall constructions must be installed in accordance with the manufacturer's guidelines with the aperture being fully framed and lined out. The wall construction should be of a minimum thickness of 100mm.

Where the Ablative Coated Batt forms a seal up to a structural beam, which has been protected with intumescent paint then an Insulation rating cannot be given (due to heat transfer through the steel). For applications requiring an insulation rating from the beam then please contact Rockwool Technical for Rockwool Beamclad solutions.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Integrity Performance: Insulation Performance:
60 Minutes 60 Minutes / N/A



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:
60mm Ablative Coated Batt:
Single Layer Head of Wall

 Scale:
 NTS
 Date:
 AUG 23

 Sheet Size:
 A3
 Drawn By:
 Checked By:


 S.HIRONS
 L.HAM


 Drawing Number:
 RWSD-ACB-1301
 Revision:


(V11/NOV23)

INSTALLATION NOTES

- 1. Make sure that the area within the aperture is clean of any debris and remove any dust from the edges.
- 2. Install the Rockwool Ablative Coated Batts either vertically to a maximum height of 1.2m x any length or horizontally using a stretcher bond pattern up to a maximum height of 2.6m x any length.
- 3. Apply Rockwool Acoustic Intumescent Sealant to the outer edges of the batt to seal the joints between batts and supporting substrates.
- 4. Continue installation until the aperture is completely filled.
- Apply a bead of Rockwool acoustic intumescent sealant, approximately 15 mm wide, around the perimeter of the batt ensuring that all gaps between the batt and surrounding edges are fully filled
- 6. Repeat steps 2-5 on the other batt layer ensuring the cavity between ablative batts is no greater than 100mm
- 7. Repair any damage to the coating which may have occurred during installation by brush applying Rockwool ablative coating.







The published fire ratings have been achieved by following the instructions set out above. Use of alternative components or deviations from the instructions in any way is likely to mean that the installation will not comply with the assessed rating. Rockwool Ltd, does not accept responsibility for the consequences of using Rockwool Ltd, and the consequence of the publication, and except device should be sought where applications are contemplated. The information contained in this drawing is believed to be concert at the date of publication, and certified solutions. The publication and certified solutions. The publication is considered and the publication and certified solutions. The publication is considered and the publication and the publication and certified solutions. The publication is considered and the publication and the publi

ROCKWOOL Standard Detail:

Supporting Evidence: WF 311319-3

Maximum Opening Size:

Vertical Batt Joints - 1200m high x any length Horizontal Batt Joints - 2600m high x any length

The supporting construction must be capable of achieving the required fire rating of the proposed Firestop.

The cavity between ablative coated batts must not exceed 100mm

Where the Ablative Coated Batt forms a seal up to a structural beam, which has been protected with intumescent paint then an Insulation rating cannot be given (due to heat transfer through the steel). For applications requiring an insulation rating from the beam then please contact Rockwool Technical for Rockwool Beamclad solutions.

These products should only be utilised for applications as outlined in the relevant ROCKWOOL product data sheet and in accordance with the relevant ROCKWOOL Fire Resistance Testing. Additionally the product must be installed in accordance with the current ROCKWOOL guidelines. For further information please visit www.rockwool.co.uk or contact our Technical Solutions Team on 01656 868490

Integrity Performance: Insulation Performance:

60 Minutes 60 Minutes / N/A



Pencoed, Bridgend, South Wales CF35 6NY t: 01656 868490 technical.solutions@rockwool.co.uk

Drawing Title:

50mm Ablative Coated Batt: Double Layer Head of Wall

(V11/NOV23)



FIRESTOPPING PROJECT DETAILS

Appendix

FIRAS Contract in hand form submitted - TE2451

Items outside scope o	of work of	Only works to New Fire Pated Partitions are covered in				
Submitted By		Mathew Bates				
r enedation scaling	NOCKWOOI		THE IMIDSTIC	oo minutes		
Penetration Sealing Rockwool			HE Mastic	60 minutes		
Penetration Sealing Penetration Sealing	Rockwool		Firepro Collar	60 minutes		
Penetration Sealing	Rockwool		Acoustic Intumescent Sealant 50mm Ablative Batt	60 minutes		
Product Type	Manufact	urer	Product	Fire Protection		
riidse						
Scope of Job Phase		50000 Refurbishment				
Value of Fire Protecti	on Works					
Other Information						
Completion Date		27/04/2024				
Start Date		27/11/2023	;			
Onsite Phone		077383208	85			
Onsite Contact		Simon Jone	s			
Contractor Ref		210 - WECH	l			
Installation Postcode		LS21 2LY				
Installation County		West Yorks	hire			
Installation Town		Leeds		-		
Installation Address			Hospital Newall Carr Ro	ad Otley		
Client Name		BAM Construction				
URN		TE2451				

Installation Company and

exceptions Created Date Only works to New Fire Rated Partitions are covered in

the scope of our Firas Accreditation works

23/11/2023



Certificate No. EZ8113

This is to certify that:

SPARTA SYSTEMS

At the following address:

Unit 2, West Chevin Business Centre, West Chevin Road, West Yorkshire, LS21 3HA

complies with the requirements of:

FIRAS CERTIFICATION SCHEME

Application of passive fire resisting products using

Penetration Sealing Systems

To check the current validity of this certificate please contact FIRAS direct or visit our website www.firas-database.co.uk

This certification is provided to the client for its own purposes and we cannot opine on whether it will be accepted by Building Control authorities or any other third parties for any purpose

Issue No: 2

Issue Date: 29th August 2019 Original Issue Date: 31st March 2017

Valid to: 31st March 2024



Paul Duggan


EWC Certification Manager

Contact Details Employee Name Firas ID Photo Andrei Bagrin T03645 Level of Assessment Position / Job Title Operator Technician Email Mobile Phone mbates@spartasystems.co.uk Mobile Number Give any other details relevant to your application (eg. national vocational qualifications) Status Approved **Product Groups Assessed as Competent** Date Awarded Reassess Due Reassessment Penetration Sealing 11/07/2026 Supervisor 11/07/2023 **FIRAS Assessment History** Module Date Level 11/05/2017 Penetration Sealing Operator 26/06/2023 Penetration Sealing Supervisor

Rockwool Data and Test information from December 2023

Fire Resistance Test WF 521527

- Substrate was a 100mm double skin flexible wall construction
- A 457x152steel beam penetrated specimens A, B, D & E which was positioned tight to the aperture edge (600 x 600 aperture)
- Specimens B & E consisted of double 50mm ablative coated batt
- Specimens A & D consisted of softseal
- Specimens D & E included a LI (locally interrupted) 50mm ablative batt box 300mm in length to each side, secured with 100mm long pigtail screws, batt returned to web of steel







Figure 14 - Cross section detail view service E1



	In	tegrity (minut	es)	Insulation
Specimen	Cotton Pad	Sustained flaming	Gap Gauge	(minutes)
Α	132*	132*	132*	57
A Seal	132*	132*	132*	132*
A Overall	132*	132*	132*	57
В	132*	132*	132*	50
B Seal	132*	132*	132*	132*
B Overall	132*	132*	132*	50
C Overall	132*	132*	132*	132*
D	132*	132*	132*	132*
D Seal	132*	132*	132*	132*
D Overall	132*	132*	132*	132*
E	132*	132*	132*	132*
E Seal	132*	132*	132*	132*
E Overall	132*	132*	132*	132*
	400*	400*	400*	404

In terms of the performance:

- Specimens A & B where the steel was unlagged achieved 120 minutes integrity but failed insulation before 60 minutes
- Specimens D & E which included LI lagging achieved 120 minutes integrity and insulation

Mathew Bates Notes:

In summary 2 layers of 50mm Batt in a formed opening will perform at 120min Integrity but only 30min Insulation, so this can be utilised where the integrity is prioritised over Insulation rating and would be detail B

Where a beam penetration needs to achieve 120min Integrity and 120min Insulation then in addition to the opening being sealed with double 50mm Batt the beam also needs to be wrapped with 50mm Ablative Batt, 300mm in length to each side, secured with 100mm long pigtail screws, batt returned to web of steel.

Section 10: Protection of openings and fire-stopping

Introduction

10.1 The performance of a fire-separating element should not be impaired. Every joint, imperfect fit and opening for services should be sealed. Fire-stopping delays the spread of fire and, generally, the spread of smoke as well.

Openings for pipes

10.2 Pipes passing through a fire-separating element, unless in a protected shaft, should comply with one of the alternatives A. B or C below.

Alternative A: Proprietary seals (any pipe diameter)

10.3 Provide a proprietary, tested sealing system that will maintain the fire resistance of the wall, floor or cavity barrier.

Alternative B: Pipes with a restricted diameter

10.4 Where a proprietary sealing system is not used, fire-stop around the pipe, keeping the opening for the pipe as small as possible. The nominal internal diameter of the pipe should not exceed the relevant dimension given in Table 10.1.

Alternative C: Sleeving

- **10.5** A pipe with a maximum nominal internal diameter of 160mm may be used with a sleeve made out of a high melting point metal, as shown in Diagram 10.1, if the pipe is made of one of the following.
 - a. Lead.
 - b. Aluminium.
 - c. Aluminium alloy.
 - d. Fibre-cement.
 - e. uPVC (pipes should also comply with either BS 4514 or BS 5255).

A high melting point metal means any metal (such as cast iron, copper or steel) which, if exposed to a temperature of 800°C, will not soften or fracture to the extent that flame or hot gas will pass through the wall of the pipe.




Table 10.1 Maximum nominal internal dia wall/floor	ameter of pipes pa	assing through a	compartment
Situation	Pipe material and m	aximum nominal inte	ernal diameter (mm)
	(a)	(b)	(c)
	High melting point metal ⁽¹⁾	Lead, aluminium, aluminium alloy, uPVC ⁽²⁾ , fibre- cement	Any other material
Structure (but not a wall separating buildings) enclosing a protected shaft that is not a stairway or a lift shaft	160	110	40
2. Any other situation	160	40	40
NOTES:			
1. Any metal (such as cast iron, copper or steel) whic	h, if exposed to a tem	perature of 800°C, w	ill not soften or

- 1. Any metal (such as cast iron, copper or steel) which, if exposed to a temperature of 800°C, will not soften or fracture to the extent that flame or hot gas will pass through the wall of the pipe.
- 2. uPVC pipes that comply with either BS 4514 or BS 5255.